

BEFORE THE
MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY
MUMBAI

COMPLAINT NO: CC00600000000382

AASHISH GURAV ... Complainant.
Versus
KAILAS PATIL ... Respondent.

MahaRERA Regn: P51700006977

Coram: Hon'ble Shri B.D. KAPADNIS.

05th October 2017

Final Order


The complainant has filed this complaint u/s. 18 Real Estate (Regulation & Development) Act, 2016 (for short, RERA) for getting compensation on account of the respondent's failure to give the possession of his booked flat no. 301 in the respondent's project 'Kailas Heights' situated at Kalwa, Dist. Thane.

2. The complainant contends that the respondent is the proprietor of Ms. Trinity Construction company which launched the aforesaid project. The respondent executed the agreement of sale of the said flat on 13.05.2011 and agreed to give the possession of the said flat within 18 months from the date of agreement. However, for one reason or the other he avoided to complete the construction of the building and give possession of the booked flat. Hence the complainant claims a compensation amounting to Rs. 15 lacs towards the house rent of last five years and the mental harassment. He also claims the future house rent at the rate of Rs. 18,000/- per month till he gets the possession.

3. Respondent has failed to appear despite the service of the notice hence, the matter proceeds exparte against him.

4. I have heard the complainant and perused the documents produced by him.

5. Only point that arises for my consideration is, whether the respondent has failed to deliver the possession of the flat on the agreed date and if yes, whether the complainant is entitled to get compensation or the interest on his investment u/s. 18 of RERA?



6. The complainant has produced the copy of index II to show that the respondent executed the agreement of sale of the above numbered flat in his favor on 13.05.2011 Page no. 14 of the agreement shows that respondent agreed to give possession of the flat within 18 months from the date of agreement. The contention of the complainant has not been challenged by the respondent by not appearing to contest the case. I find that the respondent has failed to deliver the possession on the agreed date and hence, he incurs the liability u/s. 18 of RERA to pay interest on the amounts paid by the complainant and in case of special damage, compensation also.

7. Complainant has failed to prove that he has incurred special loss or damage hence, he is not entitled to get compensation. However, the complainant is entitled to get simple interest at the rate of marginal cost of lending of SBI which is currently * 8.15% plus 2% p.a. on the amounts paid by him to the respondent in context of this transaction from the respective dates of the payment. The complainant has produced the receipts dated 27.02.2011, 01.05.2011, 22.06.2011, 22.01.2016 and 13.11.2016 showing the payment of Rs. 50,000/-, 5,50,000/-, 15,00,000/-, 5,90,000/-, 62,490/-. Thus he paid Rs. 27,52,490/- to the respondent. In result, the order.

Order.

The respondent shall pay the complainant the monthly simple interest at the rate of * 8.15% plus 2% p.a. on Rs. 27,52,490/- from the date of default i.e. from 13.11.2012, till he delivers the possession of the flat to the complainant.

The respondent shall clear the interest accrued till 30.09.2017 within one month of this order together with Rs. 10,000/- towards the cost of the complaint.



(B.D. Kapadnis)

(Member & Adjudicating Officer)

MahaRERA, Mumbai

Mumbai
Date: 05.10.2017.

*8.15% Corrected as per the order passed on 16.10.2017 u/s. 39 of RERA.

BEFORE THE
MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY
MUMBAI

COMPLAINT NO: CC006000000000382

ASHISH DWARKANATH GURAV ... Complainant.

Versus

KAILAS CHATRAPATI PATIL ... Respondent.
MahaRERA Regn: P51700006977.

Complainant Represented by himself.
Respondent Represented by Mr. Mahabala Alva Adv.

Coram: Hon'ble Shri B.D. KAPADNIS.

16th October 2017


Final Order

This matter has been decided on 05.10.2017 and the respondent therein, has been directed to pay the interest on the amounts paid by the complainant to him with simple interest @ 10.5 % plus 2% from the respective dates of payments till he delivers the possession of the flat to the complainant.

After passing of this order it has come to my notice that rule 18 of Maharashtra Real Estate (Regulation & Development) (Registration of Real Estate Projects, Registration of Real Estate Agents, Rates of Interest, & Disclosure on Web Site) Rules, 2017 lays down that the rate of interest payable by the promoters to the allottee shall be the S.B.I. highest marginal cost of lending rate plus 2%. The current rate is 8.15% and not 10.5% as mentioned in the orders passed in these complaints. Therefore, it is necessary to rectify the said figure by exercising the power of rectification of orders conferred by Section 39 of the Real Estate (Regulation & Development) Act, 2016 by substituting 8.15% in the place of 10.5%.

Hence, the orders are being corrected accordingly.

After correction the orders be uploaded. Parties to submit the copies of the order for correction.



16/10/17

(B.D. Kapadnis)
(Member & Adjudicating Officer)
MahaRERA, Mumbai

Mumbai
Date: 16.10.2017.

BEFORE THE MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY
BRANDRA, MUMBAI

Complaint No. CC00600000000382/17

Mr. Ashish Dwarkanath Gurav) ... Complainant

V/s.

M/s. ~~Property~~ Construction Company) ... Respondent

Application on behalf of
the respondent is as under

MAY IT PLEASE YOUR HONOUR

The respondent submits that, this Hon'ble authority was pleased to passed the order on 05/10/2017 on the complaint of the complainant namely Ashish Dwarkanath Gurav and thereafter again the authority has issued the notice to the respondent through Email to appear before the authority on 16/10/2017 accordingly the respondent appeared before the authority and presiding officer of the authority has passed the final order on 16/10/2017 and rectify the order dated 05/10/2017.

The respondent submits that, being aggrieved and dissatisfied from the order passed by this authority dated 05/10/2017 and 16/10/2017, the respondent wants to prefer the appeal before the Tribunal but Tribunal is not yet to be framed. Therefore it is necessary to this authority to stay the order dated 05/10/2017 and 16/10/2017 till the formation of Tribunal.

It is therefore prays that, Hon'ble authority may stay the order dated 05/10/2017 and 16/10/2017, in the interest of justice.

Filed On: 26/10/2017

The order is stayed
for next 3 weeks, for
the reasons mentioned
in Annex. By
26.10.17

Respondent

(Signature)
26/10/2017.



MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY

BRANDRA, MUMBAI

Complaint No. CC00600000000382/17

Mr. Ashish Dwarkanath Gurav) ... Complainant

V/s.

M/s. Trinity Construction Company) ... Respondent

Application on behalf of the Respondent is as under;

MAY IT PLEASE YOUR HONOUR

The respondent submits that, this Hon'ble Authority was pleased to passed the order on 05/10/2017 on the complaint of the complainant namely Mr. Ashish Dwarkanath Gurav and therefore again the Authority has issued the notice to the respondent through Email to appear before the Authority on 16/10/2017 accordingly the respondent appeared before the authority and Presiding Officer of the Authority has passed the Final Order on 16/10/2017 and rectify the Order, Dtd. 05/10/2017

The respondent submits that, being aggrieved and dissatisfied from the Order passed by this Authority, Dtd. 05/10/2017 and 16/10/2017, the respondent wants to prefer the appeal before the Tribunal but the Tribunal is not yet to be framed, therefore it is necessary to this Authority to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal.

The respondent has already filed an application, Dtd. 26/10/2017 to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal and the Officer of the Authority had remarked on the application to stayed the said Orders for next 3 weeks from the day of application (a remarked copy is annexed herewith). The respondent hereby submits that, till the day and date the Tribunal is not formed and therefore requests to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal and notify on formation of Tribunal to the respondent for the proceedings.

It is therefore prayed that, Hon'ble Authority may stay the said Orders, Dtd. 05/10/2017 and 16/10/2017 in the interest of Justice.

Filed On 20 /11/2017

Respondent

order is stayed for
next two weeks as
appellate tribunal is
yet to be formed.

10.11.17



MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY

BRANDRA, MUMBAI

Complaint No. CC0060000000382/17

Mr. Ashish Dwarkanath Gurav) ... Complainant

V/s.

M/s. Trinity Construction Company) ... Respondent

Application on behalf of the Respondent is as under;

MAY IT PLEASE YOUR HONOUR

The respondent submits that, this Hon'ble Authority was pleased to passed the order on 05/10/2017 on the complaint of the complainant namely **Mr. Ashish Dwarkanath Gurav** and therefore again the Authority has issued the notice to the respondent through Email to appear before the Authority on 16/10/2017 accordingly the respondent appeared before the authority and Presiding Officer of the Authority has passed the Final Order on 16/10/2017 and rectify the Order, Dtd. 05/10/2017

The respondent submits that, being aggrieved and dissatisfied from the Order passed by this Authority, Dtd. 05/10/2017 and 16/10/2017, the respondent wants to prefer the appeal before the Tribunal but the Tribunal is not yet to be framed, therefore it is necessary to this Authority to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal.


The respondent has already filed applications, Dtd. 26/10/2017 and Dtd. 10/11/2017 to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal and the Officer of the Authority had remarked on the application Dtd. 10/11/2017 to stayed the said Orders for next 2 weeks from the day of said application (a remarked copy is annexed herewith). The respondent hereby submits that, till the day and date the Tribunal is not formed and therefore requests to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal and notify on formation of Tribunal to the respondent for the proceedings.

It is therefore prayed that, Hon'ble Authority may stay the said Orders, Dtd. 05/10/2017 and 16/10/2017 in the interest of Justice.

Filed On ___/11/2017

Respondent

order is
stayed till
16.12.17
By
21.11.17



MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY

BRANDRA, MUMBAI

Complaint No. CC00600000000382/17

Mr. Ashish Dwarkanath Gurav) ... Complainant

V/s.

M/s. Trinity Construction Company) ... Respondent

Application on behalf of the Respondent is as under;

MAY IT PLEASE YOUR HONOUR

The respondent submits that, this Hon'ble Authority was pleased to passed the order on 05/10/2017 on the complaint of the complainant namely **Mr. Ashish Dwarkanath Gurav** and therefore again the Authority has issued the notice to the respondent through Email to appear before the Authority on 16/10/2017 accordingly the respondent appeared before the authority and Presiding Officer of the Authority has passed the Final Order on 16/10/2017 and rectify the Order, Dtd. 05/10/2017

The respondent submits that, being aggrieved and dissatisfied from the Order passed by this Authority, Dtd. 05/10/2017 and 16/10/2017, the respondent wants to prefer the appeal before the Tribunal but the Tribunal is not yet to be framed, therefore it is necessary to this Authority to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal.

The respondent has already filed applications, Dtd. 26/10/2017 and Dtd. 10/11/2017 to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal and the Officer of the Authority had remarked on the application Dtd. 21/11/2017 according to the said Order, that the Order is stayed till 16.12.2017 (a remarked copy is annexed herewith). The respondent hereby submits that, till the day and date the Tribunal is not formed and therefore requests to stay the Order Dtd. 05/10/2017 and 16/10/2017 till the formulation of Tribunal and notify on formation of Tribunal to the respondent for the proceedings.

It is therefore prayed that, Hon'ble Authority may stay the said Orders, Dtd. 05/10/2017 and 16/10/2017 in the interest of Justice.

Filed On 13/12/2017

Respondent

order
13.12.17
The order passed on the
complaint has been stayed during
appeal period. This authority does not
have power to stay its execution beyond
the appeal period. Hence Appeal is filed
By
member E.A.O

BEFORE THE
MAHARASHTRA REAL ESTATE REGULATORY AUTHORITY
MUMBAI.

COMPLAINT NO: CC006000000000287

Vasant Shankar Jadhav ... Complainant.

Versus

Kailas Chatrapati Patil
(Kailash Heights) ... Respondent.

MahaRERA Regn: -P51700006977

COMPLAINT NO: CC006000000000391

Raju Bana ... Complainant.

Versus

Kailas Chatrapati Patil
(Kailash Heights) ... Respondent.

MahaRERA Regn: -P51700006977


COMPLAINT NO: CC006000000000382

Ashish Gurav ... Complainant.

Versus

Kailas Chatrapati Patil
(Kailash Heights) ... Respondent.

MahaRERA Regn: -P51700006977



Coram: Shri B.D. Kapadnis,
Hon'ble Member & Adjudicating Officer.

Final Order on the applications of the complainants filed u/s 63 of RERA.
3rd April 2018

In these three complaints, the complainants have submitted their applications contending therein that orders have been passed in their complaints directing the respondent to pay them monthly simple interest on their amount from the date of respondent's default in handing over the possession of their flats till they are delivered and the cost of the complaint also. However, respondents have not complied with the orders. Therefore, the show cause notices under Section 63 of the Real Estate Regulatory Act have been issued to the Respondent.

2. The respondent has filed a common reply to contend that if he would be required to comply with these orders and to pay penalty, he would not be able to afford it. He will have to divert his funds for complying with the orders and ongoing project shall come to stand still. Therefore, he requests to take lenient view and reject the applications.

3. Heard the complainants and the learned Advocate of the respondent.

4. Rule 19 of Maharashtra Real Estate (Regulation and Development) (Registration of Real Estate Projects, Registration of Real Estate Agents, Rate of Interest and disclosures on website) Rule, 2017 provides -

19 "Timelines for refund - The refund of any amount which is payable by the promoters to allottees along with the applicable interest and compensation, if any, under the Act or the Rules and Regulations, shall be made by the Promoter to the allottee within thirty days from the date on which such refund along with applicable Interest and Compensation, becomes due and payable to the allottee:

Provided that, every instance thereof shall be reported by the concerned promoters within thirty days to the authority”

5. Section 63 of RERA provides that if any promoter fails to comply with any of the orders or directions of the Authority, he shall be liable to a penalty for every day during which such default continues, which may cumulatively extend to 5% of the estimated cost of the real estate project as determined by the Authority.

6. It is admitted that the respondent has not complied with the said orders. The reason assigned by him for non-compliance of the orders does not appear to be valid and genuine. The respondent got the said orders stayed for some time from this Authority by representing that he would challenge the orders before the Appellate Tribunal. However, now it has been submitted that the respondent has not filed any Appeal against the said orders passed in the complainants' complaints. Therefore, these orders have reached to finality.

7. The complaints have been decided by me as the Member of MahaRERA and no compensation has been provided to the complainants. In this circumstance, as per the provisions of Section 63 of RERA, the penalty can be imposed on the respondent for non-compliance of the order passed by the Authority for every day of default, till the orders are complied with subject to the maximum limit of 5% of the estimated cost of the project. Hence, I am inclined to impose the penalty of Rs. 1,000/- a day on the respondent to meet the ends of justice. Hence, the order.

ORDER

The respondent shall pay Rs. 1,000/- for every day of default in complying with the orders towards penalty u/s 63 of RERA in each complaint from the expiry of period 30 days from the dates of orders, till they are complied with or till the penalty accumulates to the extent of 5% of the estimated cost of the project whichever is earlier.



2. The respondent shall inform the Authority about the compliance of the orders to stop the accruing penalty.



(B.D. KAPADNIS)

Member & Adjudicating Officer,
MahaRERA, Mumbai.

Mumbai.

Date: 03.04.2018.